Original / Duplicate / Triplicate

T CERTIFICATE Date 20

(Other Works)

ward No.13

BRUHATH BENGALURU MAHANAGARA PALIKE
DASARAHALLI ZONE, BANGLORE-560073
COMPLETION REPORT

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements of road From Mallikarjuna Swamy Temple to Dobbighat Sy No.33 in Mallasandra park Ward No.13	
2	Name of the Contactor	M/S. KRIDL	
3	Amount of Estimate	100.00 Lakhs	
4	Amount of Expenditure		
	a)Excess	43,89,497.88 9760373=00	
	b)Savings	-	
5	Date of Commencement of work	01.01.2009	
6	Date of Completion of work	10.09.2022 9-11-2022	
7	Name of the subordinate in charge of the work	SRI. K.B Narasimhamurthy	
8	Name of the inspecting officer	SRI. K.B Narasimhamurthy	
9	Other Details if any		

Asst.Engineer
Project Division

Asst.Executive Engineer
Project Division

Executive Engineer
Project Division

Scanned with CamScann